COMPLETION REPORT

1	Name of the work	Construction and repairs to culverts in Dasarahalli in ward no. 15 Dasarahalli Sub Division
2	Sanctioned Estimate No. & Date	CE/AS/66/16-17 dt 09-01-2017 CE/TS/114/16-17 dt 27-01-2017
3	Head of Account which is chargeable	P Code - 1771.
4	Instrument Order NO. & Date	EE/DD/00/106/17-18. dt 20-06-2017
5	Name Of Contractor	Lakkappa. M No. 38, Mallasandra, T. Dasarahalli, Bengaluru-560057
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	AEE T. Dasarahalli Sub Division.
10	a) Asst. Eng/junior Eng	Manjunath. D S.
	b) Asst. Exe Engineer	Shivakumar odeyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
25 lacs	2121183 =00	—	378817 =00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. E.E. (D.D.) ASSIATANT EXECUTIVE ENGINEER

Scanned by CamScanner